



*The Grand
Parkway
Association*

SH99

Schedule of Activities

Segments

Revised January 25, 2010

	A	B	C	D	E	F1	F2	G	H	I1	I2
Length	6.5 miles	28.2 miles	26.9 miles	18.2 miles	15.2 miles	11.9 miles	12.1 miles	13.6 miles	22.5 miles	14.8 miles	14.5 miles
Begin Study	Begin Feasibility Study October 2008	Jun-02	Mar-98	1983	Aug-99	Aug-99	Aug-99	Aug-99	Jan-06	Jan-06	1991
Publish DEIS		Aug-10	May-00	EA 1986	Feb-03	Oct-03	Jan-04 May-06	Jan-07	Oct-10	Oct-10	Dec-94
Public Hearing		Sep-10	Jun-00	Dec-87	Mar-03	Nov-03	Mar-04 Jul-06	Mar-07	Nov-10	Nov-10	Jan-95
Publish FEIS		Sep-11	Mar-10	NA	Nov-07	Jun-08	Aug-08	Feb-09	Oct-11	Oct-11	May-97
Request Decision		Jan-12	Sep-10	NA	Jun-08	Nov-08	Mar-09	Apr-09	May-12	May-12	Jun-98
ROD Issued				NA	Jun-08 Jun-09	Nov-08 Jun-09	Dec-09				Aug-98
Begin Design		2012	2011	1988	2009	2010	2011	2011	2013	2013	2001
Begin ROW		2012	2011	1988	2009	2010	2011	2011	2013	2013	2001
Begin Construction		2014	2013	1989	2010	2011	2011	2012	2015	2015	2003
Open to Traffic		2017	2016	1994	2012	2013	2013	2014	2018	2018	2008